# TL-5 DAILY INSPECTION CHECKLIST

Model: TL-5 tracked loader

## WALK-AROUND CHECKS

1. Check track tension: track sag must be 40-50 mm measured at the midpoint.
2. Check the engine oil level with the machine on level ground.
3. Inspect the bucket teeth for wear and replace any tooth worn beyond 50 percent.
4. Drain water from the fuel water separator.

> **WARNING: Never work under a raised bucket unless the lift arm support is engaged.**

## OPERATOR SIGN-OFF

Record the hour meter reading and any defects found before starting the shift. Report any hydraulic leak to the site supervisor immediately.